



BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Road and Drains at Pyaru Bai Road (New Masjid) Bellahalli in ward No. 05 Byatarayanapura Sub Division	
2	Estimate Cost	20.00 Lakhs	
3	Administrative Approved No and Date	612/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	55/13-14, Date. 23.12.2013	
5	Job Code No. and P Code No.	005-14-000027	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Applicable	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	369/2013-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	31.05.2014	
12	Actual Date of Completion	30.08.2014	
13	Delay if any	Nil	

14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verified	Enclosed	
18	Date of Inspection	04.08.2015	
19	MB No. and Page No.	Mb No. 1258 Page No. 125735-746	
20	BR No and Date	341/30.08.2014	
21	Test Result	Quality Test Report submitted by Civil Tech Consultants and Engineers is verified and Enclosed	
22	Section officer	Sri P A Chandrakanthraju AE	
23	Sub Division Officer	Sri Shivakumar Goudar AEE Byatarayanapura Sub Division	
24	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	


Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092


Y C Kale gowda
Executive Engineer (Retd)



Dr. AK-05

Ref



016
+ AE-05

2c H



dy
AE-05

← 2c 7